

Electron Cooling Project: status and plans

Alexander Shemyakin

Schematic Layout of the Recycler Electron Cooling

Electron Cooling System Parameters

Parameter	Value	Units
Electrostatic Accelerator		
Terminal Voltage	4.3	MV
Electron Beam Current	0.5	A
Terminal Voltage Ripple	500	V (FWHM)
Cathode Radius	2.5	mm
Gun Solenoid Field	600	G
Cooling Section		
Length	20	m
Solenoid Field	150	G
Vacuum Pressure	0.1	nTorr
Electron Beam Radius	6	mm
Beam angular spread	≤ 80	μrad




Stages of the project

- Proof- of- principle experiment at NEC 1995-1999
- Recirculation experiment at Wide Band 2001- 2002
- Full scale beam line at Wide Band 2003-2004
- Commissioning of ECOOL in Recycler 2005

Recirculation experiment at WideBand

HISTORY

- Feb 99: 5 MV Pelletron ordered.
- Dec 00: 5 MV without vacuum tubes.
- Mar 01: Tubes installed. Operations began.
- May 01: First beam of 30 μ A in the collector.
- Dec 01: 500 mA at 3.5 MV
- Apr 02: NEC replaced acceleration tubes
- Oct 02: 500 mA at 4.36 MeV
- Nov 02: Shut down to install the full beamline




Recirculation experiment at WideBand


Main results

- Stable operation at 0.5 A, 3.5 MeV (99% duty factor)
- 1.7 A of maximum current at 3.5 MeV (6 MW)
- 0.6 A of maximum current at 4.36 MeV
- Electronics survives sparks

An additional Pelletron section was ordered to be installed in MI 31.




Full scale beam line at WideBand



Current status

- cooling section magnetic fields measured
- beam line assembled and baked
- all diagnostics installed
- design of BPM electronics tested
- commissioning has started

The facility almost replicates the future MI 31 (shorter transfer lines and 9 instead 10 modules in the cooling section).



Full scale beam line at WideBand

Stages

Beam in the collector	Jul 03
Final measurements of magnetic field in cooling section	Aug 03
Stable 0.5 A at 3.5 MeV	Dec 03
Cold beam at 0.5 A, 3.5 MeV	Mar 04

Cold beam in the cooling section

- The beam center moves along a straight line within $70\ \mu\text{rad}$. The straightness is controlled by 9 BPMs. The trajectory is adjusted by an entrance angle and by an average dipole field in each module of the cooling section.
- The boundary trajectory doesn't deviate from a straight line by more than $80\ \mu\text{rad}$ in 90% of the cooling section length. The initial tuning of the envelope is done in a pulsed regime with a pencil-like beam. DC beam measurements are done with scrapers.

MI 31



- Construction started in March 03 and is now 20% complete
- Completion is scheduled for March 04
- Additional Pelletron section arrives in January 04

MI 31 as of June 03