Pbar Source Status




Dave McGinnis
7/18/02
Run II Commissioning Meeting



- New Core 2-4 GHz Momentum Kicker
 - □ Core Cooling Upgrade removed the 2-4 GHz kicker that was used for both transverse and momentum cooling.
 - We dedicated one of the stacktail kickers to be the new core 2-4 momentum kicker
 - ➤ This new kicker (one array) has half as many electrodes as the old kicker (2 arrays)
 - ➤ We need to run twice as much power from the 2-4 core momentum TWT
 - I think this might hurt at large stacks




- Shot Lattice Development
 - ☐ Orbit, Tunes, Chromaticity, Coupling measurements





- Shot Lattice Development
 - **☐** Beam-line Matching
 - ☐ Bend Bus Ramp




Without Bend Bus Ramp

With Bend Bus Ramp



- Shot Lattice Development
 - \Box η measurements

5/22/02	Pbar Electronic logbook 2002 - Day Shift						
Shot Lattic	e Core orbit		2,30				
				Unconstrained	Go thru (0,0)		
P _{beam} =	8707.50	MeV/c	slope =	0.36469	0.31342		
L _{orbit} =	473.930679	m	η =	0.02508	0.02155		
f _{rev} =	628922.5	Hz	y t =	5.2304	5.5024		
		AP10 FB					
A:R3LLAM	A:R3HLFB	FB Pk-Pk	Cavity Ampl.	f _{synch}	expected	f _{synch} 2	
	(Volts)	(mV)	(Volts)	(Hz)	(Hz)	(Hz^2)	
7.642	436.20	33.80	422.50	10.8094	7.6972	116.842	
7.997	640.40	50.80	635.00	13.9313	9.4364	194.080	
8.170	771.00	59.60	745.00	15.5438	10.2211	241.608	
8.342	928.20	69.20	865.00	16.5938	11.0135	275.353	



A commulator Transverse	Coro	Cooling	Commissionin	~
Accumulator Transverse	e Core	Cooming	COMMISSION	X


- ☐ The project was started on 10/30/01 and tank construction was completed 5/17/02 (5.5 months)
- Old system decommissioning and new tank installation started on 6/3/02 and was completed 6/12/02 (2 days ahead of schedule)
- System phasing started on the afternoon of 6/14/02 and was completed on the evening of 6/15/02.
- ☐ The new system has a bandwidth of 2.5 GHz compared to a bandwidth of 1.1 GHz for the old 2-4 system and 1.5GHz for the old 4-8 system
- ☐ Because of the higher frequency bands, the effective cooling rate of the new system is 1.5x faster than the combined rate of the old systems
- ☐ With an 82 mA stack, we have a peak signal to noise ratio of 8 dB at 7.5 GHz for a 7 pi normalized emittance.
 - ➤ I think this makes these the world's highest frequency accelerating RF structures involved in producing HEP
- ☐ We are presently working on equalizing filters.
 - > Equalizing filters are used in all of the cooling systems and can only be designed after the first beam transfer function measurements are done.
 - > These equalizers will extend the bandwidth of the new cooling systems to 3.7 GHz.
 - ➤ This will make the cooling rate of the new systems 2.5x faster than the combined rate of the old systems




Date: 12JUL02 0123 180

Accumulator Transverse Core Cooling Commissioning

Equalizers









Accumulator Transverse Core Cooling Commissioning

Stack size vs. average core emittance Before and after cooling upgrade, with shot lattice







- P1-AP3 Beamline lattice measurements
 - Beam Line Transfer function is drifting!





EKIK Measurements





Transfer Efficiency

TBT Oscillations

Pbar Studies Since May 1, 2002

Flying Wires

- ☐ Goal: Calibrate Schottky monitors each shot
- ☐ Status: Can measure Horz. profile in low dispersion and Horz. and Vert. profiles in high dispersion for core and injection orbits
- □ Problems
 - ➤ Large angle and Position offsets need large gates
 - ➤ Measurements are unstable
 - Problems is not with software and could be caused by sagging wires
 - Need to open up A40 during Fall shutdown


Quadrupole Pickup measurements

- ☐ Goal: Use as a tool for beamline matching
- ☐ Status: Have made numerous measurements and have developed on offline algorithm to determine quadrupole oscillations
- ☐ Problems:
 - > Pre-amps saturate during first few turns
 - ➤ Additional lines on spectrum we don't understand
- ☐ Future:
 - > New pre-amps
 - ➤ Online algorithm
 - ➤ More studies




Stacktail Pulse Evolution

- ☐ Goal:
 - > Faster rep rate.
 - > Run IIb





Debuncher Momentum Cooling Measurements



Pbar Short Term Future Plans

- Finish core cooling equalizers July 30, 2002
- Make Shot Lattice operational July 30, 2002
- Stacking Studies
 - ☐ Increase the Rep. Rate!
 - ➤ Decrease Bunch Length on target from 2 ns to 0.5 ns
 - ➤ Understand Debuncher Momentum Cooling Limitations
 - Install new band filters
 - Notch Filter alignment and dispersion
 - System dynamic range
 - ➤ ARF1 Curve optimization
 - New curve generation software
 - New low-level hardware?
 - > Stacktail System
 - Commission compensation legs installed last January
 - Extend the bandwidth below 2 GHz (new BAW filters)
 - Delta Kickers (oops! We don't have 2-4 GHz transverse pickups anymore)

Pbar Future Plans

- Pbar Stacking Studies
 - ☐ Increase the Production efficiency
 - ➤ Debuncher Momentum Aperture
 - New synchronization scheme for Debuncher phase lock?
 - ➤ AP2 & Debuncher Transverse aperture
 - Install moveable quad stands and trims during Fall shutdown
 - Install new Debuncher BPM closed orbit system
 - Reverse protons studies up AP2
 - ➤ Understand Debuncher Transverse Cooling limitations
- How will we handle large pbar stacks? (>150 mA)